



RTU Pre-Startup Checklist

	Job Name:
	Unit Serial #: Requested SU Date:
	Interior and exterior of unit have been inspected for shipping damage
	If any damage is noted report immediately
	Unit installed level and per IOM guidelines with recommended clearances
	System Manager installed if supplied and wire ran to control cabinet
	Touchscreen mini controller if supplied has been mounted per prints
	Supply Air Sensor installed and wired
	Return Air Sensor if equipped, installed, and wired
	Space Temp/Humidity Sensor if equipped, installed, and wired to control cabinet
	OA Temp/Humidity Sensor if equipped, installed, and wired to control cabinet
	OA hood has been opened and secured with factory provided screws
	OA metal mesh rack and screens if equipped, installed (shipped loose in RA section of unit)
	All ancillary interlock wiring and relays ran and in control panel (exhaust fans, additional units, hoods, etc)
	Gas piping completed, pressure test passed, gas line purged, and correct gas pressure at inlet to machine
	VAV's Functional and controlled
	Motorized fire dampers "open" for airflow, either powered or manually driven open
	All plastic duct covering supply/return removed
	Condensate traps and drains completed
	High Voltage electrical completed and power has been turned on 24 hours (min) before arrival
	Contractor Service Representative scheduled to be on site day of startup
X _	Signature, I confirm the work is complete and
acc	ept the terms below.

We require a minimum of two week notice for startup scheduling. Please submit the completed checklist to service@insightusa.com at least 72 hours before scheduled startup. Failure to do so may result in rescheduling from original startup date as the service schedule permits. If our Service Representative arrives on site and is unable to perform startup for any reason related to the above list, Insight retains the right to bill the Mechanical Contractor for travel expenses plus up to \$1,080.00 (8 hours labor) and reschedule startup after receipt of a PO covering additional charges.

